GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Water Resources Department - Protecting the eroded and slipped river margins of River Godavari by constructing the Groynes and providing pitching platform in between KM 7.600 to KM 45.400 of VRB in W.G. Dist – Revised administrative sanction for an amount of RS.45,56,25,125/- Accorded- Orders - Issued.

Water Resources (Proj.I) DEPARTMENT

G.O.RT.No. 412 **Dated: 28-08-2019**

Read :-

From the Chief Engineer, GDS, Lr No.CE /GDS/DWM/OT-2/AEE1/ JTO/54Govt, Dated :27.4.2019 .

ORDER:

In the reference read above, the Chief Engineer, Godavari Delta System, Dowlaiswaram has stated that Govt. vide G.O.Ms.No.101, dt. 06.11.2013 have accorded administrative approval for **Rs.44.764 Crores.** Technical sanction was accorded by the Engineer-In-Chief (I) for Rs.44,43,35,000/- and the work was entrusted to M/S N.R. Constructions vide SE's L.S. Agreement No. 11DC/ 2014-15, Dt. 19.06.2014 @ (-)2.50% less than the ECV with a stipulated period of 12 Months for completion and during execution of work, certain deviations are necessitated.

2. The following are the increase in quantities over the sanctioned estimate/ agreement.

S.No	Description	Quantity	Increase/ Decrease
i)	In Pitching	19,126.00 Cum	Increased
ii)	In Revetment	18,857.00 Sqm	Savings
iii)	In Sand filling for foundation	631.25 Cum	Increased
iv)	In filling Murram/ Gravel	7,113.86 Cum	Increased
v)	Excavation of foundation	5,580.14 Cum	New Item

3. The Chief Engineer, Godavari Delta System has stated that considering the increase in quantities that became inevitable as per site conditions during execution of work, the deviation statement is prepared duly incorporating the variation of quantities, new items, VAT charges, Cess, Seignorage & Price Escalation charges with which the overall amount worked out to Rs. 46,65,69,404/- i.e., (+)5.00% Excess over estimate amount of Rs. 44,43,35,000/- and excluding premium @(-) 2.50% Less works out to Rs. 45,56,25,125/- which works out to 2.50% excess over the estimate amount.

(p.t.o)

4. The Chief Engineer, Godavari Delta System has further stated that the deviation for the subject work was approved for Rs. 45,56,25,125/- at 2.50% excess over the sanctioned estimate of Rs. 44,43,35,000/- vide this office proceedings 4th cited .But the deviation amount is beyond the administrative approval accorded by Government for Rs.44,76,40,000/- vide GO. Ms. No. 101 Dt:06.11.2013. Further the Superintending Engineer, Irrigation Circle, Dowlaiswram will be instructed to conclude the supplemental agreement only after receipt of revised administrative sanction from Government.

5. The Chief Engineer, Godavari Delta System has requested the Government to accord necessary revised administrative approval for an amount of RS.45,56,25,125/-.

6. Government after careful consideration, hereby accord revised administrative sanction for an amount of RS.45,56,25,125/- (Forty Five Crores Fifty Five Lakhs Twenty Five Thousand One Hundred and Twenty Five only) for the work “Protecting the eroded and slipped river margins of River Godavari by constructing the Groynes and providing pitching platform in between Km 7.600 to Km 45.400 of VRB in West Godavari District” subject to condition the correctness of provisions, quantities, rates proposed in the Revised Estimate and the calculation part of the Price Adjustment for POL component as per the agreement condition/GO’s.

7. The Chief Engineer, Godavari Delta System, Dowlaiswaram shall take necessary action accordingly.

8. This order issues with the concurrence of Finance (FMU-WR II) Department vide their U.O.No. FIN01-FMU0PC(WR2)/125/2019-FMU-WR-II, dt.09-07-2019.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

ADITYA NATH DAS
SPECIAL CHIEF SECRETARY TO GOVT

To
The Chief Engineer, Godavari Delta System, Dowlaiswaram
Copy To:
The Director of Works & Accounts, Ibrahimpatnam,Vijayawada,
The Accountant General, A.P., Vijayawada,
The Finance (FMU-WR II) Department,
The P.S to Minister (WRD),
The P.S to Spl.Chief Secretary (WRD),
SF/SC.

//FORWARDED::BY ORDER//

SECTION OFFICER